

From: [Jack Browand](#)
Cc: [Jack Browand](#)
Subject: Four Mile Run Trail Bridge Stakeholder Group Update #6 - October 10, 2023
Date: Tuesday, October 10, 2023 12:08:46 PM

To: Four Mile Run Trail Bridge Project Stakeholder Group (BCC)

This email provides an update on Four Mile Run Trail Bridge Repair project as of Tuesday, October 10, 2023:

The project is fully funded. Contract for construction was awarded and notice to proceed occurred in September. Contractor coordination with Dominion Energy for temporary removal of trail lights near bridge is ongoing. Demolition of the existing bridge is anticipated to begin in mid to late October and landside construction substantial completion is anticipated in February 2024. Bridge fabrication and delivery continues to be scheduled for June 2024. Contract completion is July 2024 based on current forecast for bridge delivery. City staff are hopeful the fabrication time may improve as the year progresses, which could shorten the completion of the project.

Please forward this email to other interested stakeholders, and you may refer individuals to Jack.Browand@alexandriava.gov to be added to the Four Mile Run Trail Bridge Stakeholder email group. For additional information, visit the [Four Mile Run Trail Bridge](#) project webpage.

Sincerely,
Jack Browand

Jack Browand, Deputy Director
City of Alexandria
Recreation, Parks and Cultural Activities/Park Services
1108 Jefferson St. - Alexandria, VA 22314
703.746.5504 (O)
202.497.7452 (M)
www.alexandriava.gov